

# Status Report: Plan of Finance for Improved Safety, Security, Fellowship, and Hospitality

On September 29, 2019, at a special congregational meeting, the Congregation approved a motion for a project totaling \$1,175,000 for Improved Safety, Security, Fellowship, and Hospitality. This status report presents the project's Plan of Finance as of December 31, 2020, and includes a comparison with the Plan of Finance that was referenced in the motion approved at the 2019 special meeting.

## **Project Costs and Expenditures to Date**

The green numbers in boxes are those referenced at the special 2019 congregational meeting. They are shown for your ease in comparing them to the 12/31/2020 amounts.

Estimated Contractor-Related Direct Costs	\$	995,000	\$890,000
---	----	---------	-----------

Initial cost of \$853,000, plus \$142,000 for additions1

Additional Project Costs/Budget 135,000 240,000

Architectural/engineering (est. at 5%) 87,000 \$45,000

Furniture and furnishings 48,000 50,000

Associated electrical work 0 15,000

Voice and data 0 15,000

Remaining contingency<sup>2</sup> 0 115,000

Construction Loan Interest 45,000 45,000

Total Project Costs \$1,175,000 \$1,175,000

Expenditures to Date (485,000) -0-

Projected Remaining Costs \$690,000 1,175,000

<sup>&</sup>lt;sup>1</sup> The \$142,000 is for key additional refinements and associated contract costs as follows: second floor hallway and door to meet building code (est. \$40,000), painting (est. \$20,000), additional security doors (est. \$19,000), an expanded fire alarm system (est. \$13,000), stair tower removal (\$40,000), and asbestos mitigation (\$10,000).

<sup>&</sup>lt;sup>2</sup> The original contingency of \$115,000 reflected 13% of contractor budget: 8% difference between the contractor's budget and actual design-phase costs, plus 5% for such items as concealed or existing conditions, materials cost inflation, and the potential need for additional items not included in the contractor's budget. This amount has been depleted as a result of additional architects' costs, construction refinements, and change orders.



## **Pledged and Non-Pledged Funds**

The green numbers in boxes are those referenced at the special 2019 congregational meeting. They are shown for your ease in comparing them to the 12/31/2020 amounts.

Pledges<sup>3</sup> \$1,080,000 \$1,298,000

Pledged dollars received \$892,000 \$574,000

Pledged dollars not yet received \$188,000 \$724,000

Non-Pledged Funds Received (includes bequests) \$ 199,000 \$44,000

Note: \$362,000 of pledged and non-pledged funds were used for parking lot

## Sources of Funds: Available and Projected

The green numbers in boxes are those referenced at the special 2019 congregational meeting. They are shown for your ease in comparing them to the 12/31/2020 amounts.

#### **Available Dollars/Projected Additional Receipts**

\$499,000 \$1,200,000

Available appeal balance (incl. pledges rec'd) \$210,000 \( \frac{255,000}{} \)

Projected remaining pledges (95% expected) 179,000 655,000

Projected new pledges 50,000 100,000

Projected non-pledged funds 30,000 90,000

Projected estate bequests 30,000 100,000

#### **Deduct 2.5% for Vicar and Synod**

(4,000)(25,000)

\$2,000 for each (Vicar and Synod); (\$28,000 already receipted)

#### Funds Received/Committed/Projected

\$495,000 \$1,175,000

## **Summary/Reconciliation**

We have reserved and cautious optimism. We estimate that **projected revenues at** \$495,000 are approximately \$195,000 short of anticipated expenditures at \$690,000; the project costs, however, remain at \$1,175,000 as approved by the congregation. Success, of course, is dependent on members and friends as they continue their support through pledged and non-pledged giving.

We are grateful for each and every gift.

<sup>&</sup>lt;sup>3</sup> Reduction in total pledges (compared to 2019) is due to member deaths, members moving, changes in personal economic situations, and the recognition that some pledged bequests may not be realized within the pledging timeframe.