

Trinity Phase 1 Construction Schedule

ID	Task Name	Resource Names	Start	Finish	Duration	Sep 6, '20																																																						
						W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S															
1	Phase 1 Second Floor Security																																																											
2	Moblize	Campbell Associates	Fri 8/7/20	Mon 8/10/20	2 days																																																							
3	Demolition	PCS	Tue 8/11/20	Mon 8/17/20	5 days																																																							
4	Sprinkler Rough In	Susquhanna Sprinkler	Thu 8/13/20	Mon 8/24/20	8 days																																																							
5	Metal Framing	Iron Valley	Tue 8/18/20	Thu 8/20/20	3 days																																																							
6	Install Door Frames	Campbell Associates	Fri 8/21/20	Fri 8/21/20	1 day																																																							
7	Fire Alarm Rough In	Avantage	Wed 8/19/20	Fri 8/28/20	8 days																																																							
8	Drywall	Iron Valley	Mon 8/24/20	Fri 8/28/20	5 days																																																							
9	Paint	Wenrich	Mon 8/31/20	Fri 9/4/20	5 days																																																							
10	Install Doors and Hardware	Campbell Associates	Mon 9/7/20	Tue 9/8/20	2 days																																																							
11	Install Suspended Ceiling	Iron Valley	Tue 8/25/20	Thu 9/3/20	8 days																																																							
12	Sprinkler Trimout	Susquhanna Sprinkler	Tue 9/1/20	Fri 9/4/20	4 days																																																							
13	Fire Alarm Trimout	Advantage	Thu 9/3/20	Tue 9/8/20	4 days																																																							
14	Final Inspection	Camp Hill Borough	Wed 9/9/20	Wed 9/9/20	1 day																																																							
15	Punchlist	Campbell Associates	Thu 9/10/20	Mon 9/14/20	3 days																																																							