

Trinity Phase 1 Construction Schedule (All dates are anticipated, but subject to change.)

ID	Task Name	Resource Names	Start	Finish	Duration	Mon Jul 20	Sun Jul 26	Sat Aug 1	Fri Aug 7	Thu Aug 13	Wed Aug 19	Tue Aug 25	Mon Aug 31
1	Phase 1 Second Floor Security												
2	Demolition	PCS	Mon 7/27/20	Fri 7/31/20	5 days								
3	Sprinkler Rough In	Susquhanna Sprinkler	Wed 7/29/20	Fri 8/7/20	8 days								
4	Metal Framing	Iron Valley	Mon 8/3/20	Wed 8/5/20	3 days								
5	Install Door Frames	Campbell Associates	Thu 8/6/20	Thu 8/6/20	1 day								
6	Fire Alarm Rough In	Avantage	Tue 8/4/20	Thu 8/13/20	8 days								
7	Drywall	Iron Valley	Fri 8/7/20	Thu 8/13/20	5 days								
8	Paint	Wenrich	Fri 8/14/20	Wed 8/19/20	4 days								
9	Install Doors and Hardware	Campbell Associates	Thu 8/20/20	Fri 8/21/20	2 days								
10	Install Suspended Ceiling	Iron Valley	Mon 8/10/20	Wed 8/19/20	8 days								
11	Sprinkler Trimout	Susquhanna Sprinkler	Mon 8/17/20	Thu 8/20/20	4 days								
12	Fire Alarm Trimout	Avantage	Wed 8/19/20	Mon 8/24/20	4 days								
13	Final Inspection	Camp Hill Borough	Tue 8/25/20	Tue 8/25/20	1 day								
14	Punchlist	Campbell Associates	Wed 8/26/20	Fri 8/28/20	3 days								

